

ROOSEVELT HALL INTERIOR RENOVATIONS

Preconstruction													
010000-00	Notice to Proceed		0	100	07OCT10 A	07OCT10 A				0	0	0	0
010002-00	Insurance		0	100	07OCT10 A	07OCT10 A				28,675	0	0	28,675
013119-00	Kick Off Meeting		0	100	22OCT10 A	22OCT10 A				0	0	0	0
010001-00	General conditions		50d	44	29OCT10 A	29OCT10 A	05JAN11	10JAN11	4d	50,000	0	0	50,000
Submittals													
013300-00	Submittals-Masonry		0	100	11OCT10 A	11OCT10 A	11OCT10 A	11OCT10 A		0	0	0	0
013300-01	Submittals-Drywall		0	100	11OCT10 A	11OCT10 A	14OCT10 A	14OCT10 A		0	0	0	0
013300-03	Submittals-Doors& Hardware		0	100	11OCT10 A	11OCT10 A	28OCT10 A	28OCT10 A		0	0	0	0
013300-05	Submittals-Acoustic Curtains		2d	87	11OCT10 A	11OCT10 A	29OCT10	05NOV10	6d	0	0	0	0
013300-07	Submittals-HVAC		0	100	11OCT10 A	11OCT10 A	13OCT10 A	13OCT10 A		0	0	0	0
013300-04	Submittals-Acoustic Panels		0	100	18OCT10 A	18OCT10 A	20OCT10 A	20OCT10 A		0	0	0	0
013300-11	Approvals-Doors& Hardware		3d	40	22OCT10 A	22OCT10 A	01NOV10	28OCT10	-2d	0	0	0	0
013300-02	Submittals-Glass and Glazing		5d	0	27OCT10	28DEC10	03NOV10	03JAN11	44d	0	0	0	0
013300-06	Submittals-Painting		5d	0	27OCT10	28DEC10	03NOV10	03JAN11	44d	0	0	0	0
013300-08	Submittals Electrical		5d	0	27OCT10	28DEC10	03NOV10	03JAN11	44d	0	0	0	0
013300-09	Approvals-Drywall		5d	0	27OCT10	04JAN11	03NOV10	10JAN11	49d	0	0	0	0
013300-12	Approvals-Acoustic Panels		5d	0	27OCT10	02NOV10	03NOV10	08NOV10	4d	0	0	0	0
013300-15	Approvals-HVAC		5d	0	27OCT10	24NOV10	03NOV10	30NOV10	20d	0	0	0	0
013300-17	Approvals- Masonry		5d	0	27OCT10	04JAN11	03NOV10	10JAN11	49d	0	0	0	0
013300-13	Approvals-Acoustic Curtains		5d	0	29OCT10	08NOV10	05NOV10	12NOV10	6d	0	0	0	0
013300-10	Approvals-Glass and Glazing		5d	0	03NOV10	04JAN11	10NOV10	10JAN11	44d	0	0	0	0
013300-14	Approvals-Painting		5d	0	03NOV10	04JAN11	10NOV10	10JAN11	44d	0	0	0	0
013300-16	Approvals Electrical		5d	0	03NOV10	04JAN11	10NOV10	10JAN11	44d	0	0	0	0
Demolition Framing MEPS													
013119-02	Project Meeting		1d	0	27OCT10	20DEC10	28OCT10	20DEC10	38d	0	0	0	0
013524-00	Install Temporary Protection and Signage		5d	0	27OCT10	30NOV10	03NOV10	06DEC10	24d	8,250	0	0	8,250
017329-00	Cut-Out new door opennings		1d	0	27OCT10	01NOV10	28OCT10	01NOV10	3d	4,500	0	0	4,500
262416-00	New Conduit runs		15d	0	27OCT10	21DEC10	17NOV10	10JAN11	39d	75,000	0	0	75,000
262816-00	Enclosed Switches and Circuit Breakers		2d	0	27OCT10	03JAN11	29OCT10	04JAN11	48d	30,000	0	0	30,000
017329-01	remove and cart Partitions		2d	0	28OCT10	02NOV10	01NOV10	03NOV10	3d	3,750	0	0	3,750
262813-00	Fuses		2d	0	29OCT10	07JAN11	02NOV10	10JAN11	50d	2,000	0	0	2,000
262913-00	Enclosed Controllers		4d	0	29OCT10	05JAN11	04NOV10	10JAN11	48d	12,500	0	0	12,500
017329-02	Remove and Cart Concrete Pads		5d	0	01NOV10	04NOV10	08NOV10	10NOV10	3d	2,500	0	0	2,500
017329-03	Scrape Duct		1d	0	01NOV10	10JAN11	02NOV10	10JAN11	50d	1,775	0	0	1,775
081113-03	Modify Existing Door frames with mineral fiber.I		5d	0	01NOV10	04JAN11	08NOV10	10JAN11	46d	3,800	0	0	3,800
260519-00	Fire alarm Work		15d	0	01NOV10	21DEC10	22NOV10	10JAN11	36d	55,000	0	0	55,000
260533-00	relocate existing		5d	0	01NOV10	04JAN11	08NOV10	10JAN11	46d	3,000	0	0	3,000
015213-00	Construction Field Office		20d	0	03NOV10	07DEC10	01DEC10	03JAN11	24d	55,000	0	0	55,000
097723-00	Fabricate Wrapped Acoustic Wall Panels		35d	0	03NOV10	09NOV10	22DEC10	27DEC10	4d	65,000	0	0	65,000
233113-00	Fabricate Duct		15d	0	03NOV10	07DEC10	24NOV10	27DEC10	24d	23,000	0	0	23,000
233416-00	Furnish /Install Centrifugal HVAC Fans		20d	0	03NOV10	01DEC10	01DEC10	28DEC10	20d	34,000	0	0	34,000
116115-00	Fabricate & Deliver Acoustical Curtains		35d	0	05NOV10	15NOV10	24DEC10	31DEC10	6d	65,000	0	0	65,000
092900-00	Framing		10d	0	08NOV10	11NOV10	22NOV10	24NOV10	3d	20,000	0	0	20,000
262726-00	Wiring Devices		5d	0	22NOV10	04JAN11	29NOV10	10JAN11	31d	2,500	0	0	2,500
233113-02	Install Duct-New Acoustic TypeRA		5d	0	24NOV10	28DEC10	01DEC10	03JAN11	24d	12,500	0	14,000	-1,500
017329-04	Remove and cart Doors		1d	0	01DEC10	10JAN11	02DEC10	10JAN11	28d	1,975	0	0	1,975
233113-01	Install Ductwork-1st Floor Fans		4d	0	01DEC10	29DEC10	07DEC10	03JAN11	20d	7,500	0	0	7,500
010004-00	ASBESTOS ABATEMENT		3d	0	06DEC10	09DEC10	09DEC10	13DEC10	3d	0	0	0	0
Finishes													
042000-00	Remove and Modify Existing Masonry Partition		3d	0	01NOV10	06JAN11	04NOV10	10JAN11	48d	3,500	0	0	3,500
013119-03	Project Meeting		1d	0	17NOV10	10JAN11	18NOV10	10JAN11	38d	0	0	0	0
095113-00	Ceilings		5d	0	22NOV10	21DEC10	29NOV10	27DEC10	21d	62,400	0	0	62,400
081113-00	Doors and frames on Jobsite		25d	0	29NOV10	25NOV10	03JAN11	30DEC10	-2d	60,000	0	0	60,000
015213-01	Painting and Finishing-Temp Field Offices		5d	0	01DEC10	04JAN11	08DEC10	10JAN11	24d	2,500	0	0	2,500
230553-00	Identification for HVAC Equipment		2d	0	01DEC10	07JAN11	03DEC10	10JAN11	27d	500	0	0	500
092900-01	Gypsum Drywall		10d	0	09DEC10	14DEC10	23DEC10	27DEC10	3d	15,000	0	0	15,000
097723-01	Install Fabric Wrapped Acoustic Wall Panels		10d	0	22DEC10	28DEC10	05JAN11	10JAN11	4d	21,000	0	0	21,000
099000-00	Painting and Finishing-1st floor work		5d	0	23DEC10	04JAN11	30DEC10	10JAN11	8d	2,500	0	0	2,500
099000-02	Painting and Finishing-New Class rms 4th Flr.		5d	0	23DEC10	28DEC10	30DEC10	03JAN11	3d	2,500	0	0	2,500
116115-01	Install curtain Tracks		2d	0	24DEC10	03JAN11	28DEC10	04JAN11	6d	12,575	0	0	12,575
116115-02	Install Curtains		4d	0	28DEC10	05JAN11	03JAN11	10JAN11	6d	10,550	0	0	10,550
087100-00	Install Finish Hardware		5d	0	30DEC10	04JAN11	06JAN11	10JAN11	3d	4,500	0	0	4,500
233713-00	Diffusers, Registers and Grilles		2d	0	30DEC10	04JAN11	03JAN11	05JAN11	3d	2,500	0	0	2,500
081113-01	Install Frames		3d6h	0	03JAN11	05JAN11	07JAN11	10JAN11	2d	6,500	0	0	6,500
081113-02	Install doors		3d6h	0	03JAN11	30DEC10	07JAN11	04JAN11	-2d	3,500	0	0	3,500
083473-00	Install sound rated doors & Frames		3d	0	03JAN11	06JAN11	06JAN11	10JAN11	3d	2,200	0	0	2,200
230593-00	Testing, Adjusting and Balancing		3d	0	03JAN11	06JAN11	06JAN11	10JAN11	3d	3,000	0	0	3,000
088000-00	Install Glass and Glazing		3d	0	07JAN11	05JAN11	12JAN11	07JAN11	-2d	3,000	0	0	3,000
017713-00	Substantial Completion		0	0			12JAN11	07JAN11	-2d	0	0	0	0
Project Closeout													
017813-00	Punch List		5d	0	05JAN11	03JAN11	12JAN11	07JAN11	-2d	0	0	0	0
013119-01	Close Out Meeting		1d	0	12JAN11	10JAN11	13JAN11	10JAN11	-2d	0	0	0	0
017423-00	Final Cleaning		1d	0	12JAN11	10JAN11	13JAN11	10JAN11	-2d	2,700	0	0	2,700
017823-00	Operation and Maintenance Data		1d	0	12JAN11	10JAN11	13JAN11	10JAN11	-2d	0	0	0	0
017836-00	Guarantees and Warranties		1d	0	12JAN11	10JAN11	13JAN11	10JAN11	-2d	0	0	0	0
017839-00	Project Record Documents		1d	0	12JAN11	10JAN11	13JAN11	10JAN11	-2d	0	0	0	0
017719-00	Final Completion		0	0			13JAN11	10JAN11	-2d	0	0	0	0
			55d9h	15	07OCT10 A	07OCT10 A	13JAN11	10JAN11	-2d	788,150	0	222,425	565,725

